

Ackerman SFC Parking Lot Update: 7/13/18 to 7/20/18



Work Completed:

- All sections of the old curbing have been removed in the main parking lot and the new concrete curbing has been installed. In addition, sections of damaged curbing have been removed from the entrance drive and new curbing has been installed in its place.
- New sections of sidewalk have been installed adjacent to the main parking lot. Also, a depressed curb and sidewalk was added along the handicap parking stalls for easier access.
- Quality control testing was performed on concrete prior to pouring. All samples passed inspection.
- The depressed curb leading into the Parkview Church parking lot has been poured and a section of old curb has been left to allow cars to enter and exit the parking lot. Once the concrete has cured (5 – 7 days), it can be opened to traffic and the remaining depressed curb can be installed.
- Stone has been delivered for backfilling.
- Two of the three parking lot light poles have been removed. The light poles will be reinstalled at a later date and the fixtures will be converted to LED.

Upcoming Work:

- A large section of the old asphalt will be removed to make way for the concrete ribbon curb. The ribbon curb will act as a border for the permeable pavers that will be installed at a later date. The parking islands will be installed at this time as well. The islands or bioswales are designed to capture rainwater and help cleanse it before it makes its way downstream.
- Once the ribbon curb is installed then the rest of the old asphalt will be removed and the parking lot stone base will be installed.
- The asphalt path that runs along the entrance drive will be removed and replaced with a concrete sidewalk.

