

Ackerman SFC Parking Lot Update: 7/23/18 to 7/27/18



Work Completed:

- A large portion of the Ackerman SFC asphalt parking lot has been removed to make way for the new permeable paver parking lot area. This section will be further excavated, and a ribbon curb and parking lot islands will be installed.
- The surveying and layout for the ribbon curb and parking lot islands has been performed.
- All sections along the new concrete curb in the Ackerman SFC parking lot have been backfilled. Top soil, grass seed and seed blanket will be installed at a later date.
- The concrete footers for two of the three parking lot light poles have been removed.
- The asphalt sidewalk that runs along the Ackerman drive has been removed. A new concrete sidewalk will be installed in its place.
- The new depressed curb sections leading into Parkview Church's parking lot and service area have been installed and are ready for vehicular traffic.

Upcoming Work:

- Excavation for the ribbon curb and parking lot islands will begin next week. After excavation the concrete crew will form and pour the new concrete curbing.
- Once the ribbon curb and parking lot islands have had a chance to cure then the remaining asphalt and base will be removed, and the new stone base will be installed in its place.
- The new concrete sidewalk will be installed along Ackerman Drive.
- New conduit and wiring will be installed and the light poles will be relocated.

