

Ackerman Park Improvements Update: 6/24/19 to 7/19/19

Work Completed:

- Installation of a silt fence and site safety fence.
- A significant amount of earth excavation necessary to prepare the site.
- Subgrade drainage pipes and gravel installed. This will ensure that the artificial turf field will drain properly.
- Preparation of the trail along the perimeter of the northwest section of the park. This will connect to the Great Western Trail and provide more connectivity throughout the park.



Upcoming Work:

- Relocation of an athletic light to accommodate the new artificial turf field layout.
- Installation of a concrete curb that will surround the new artificial turf field.
- Installation of the artificial turf field.
- Pavement demolition of the baseball hub by fields 1-4. The center hub concession building will remain with architectural improvements.
- Removal of some select trees that conflict with new construction or deemed unhealthy. New replacement trees will be planted.