

Ackerman Park Improvements Update: 8/2/19 to 9/6/19

Work Completed:

- Installation of concrete curb around entire perimeter of turf field
- Synthetic turf installation is complete. The field will begin to be used the week of September 16 (tentatively)
- Upper trail edge restoration
- Stormwater management improvements within lower Ackerman
- Final grading of area around synthetic turf field and natural grass soccer fields to the east
- Irrigation lines were extended along with installation of sprinkler heads to the perimeter of the turf field, new grass fields and middle area of lower Ackerman
- Athletic light adjustments and preparation to relocate southwest pole



Upcoming Work:

- Installation of Hub softball backstops
- Seed and blanket of exposed soil areas
- Continued site work within lower Hub
- Modifications to enable soccer tournament to take place the weekend of September 26 – 29
- Installation of lower Ackerman trail

