

Lenox Road Garden Plots & Shelters – Construction Update (July 8, 2025)

Upcoming Work:

- July 8-10 Excavate north sidewalk. **west most parking stalls will be closed*
- July 14-18 Bridge abutments and excavate walks at Lenox site
- July 21-24 Pour concrete walks and shelter footers
- August 4-6 Footbridge construction
- August 11-29 Grading, Planting and Site furniture installation

Milestones:

- August 29, 2025 Tentative Project Completion

Questions or Concerns?

If you have any questions or concerns regarding the project, please reach out to Nathan Troia at ntroia@gepark.org. Thank you for your support as we work to enhance Ackerman Park for everyone!