

Ackerman SFC Parking Lot Update: 8/19/18 to 8/24/18



Work Completed:

- The stone base has been installed within the ribbon curb. The permeable pavers are scheduled to be installed next week.
- The concrete sidewalk along the entrance drive has been completed. There are a few sections of sidewalk that were damaged by rain during the installation and will have to be repaired.
- The electrical conduit and concrete light pole bases have been installed.
- A section of unsuitable soil was removed and replaced with a 3" stone base within the parking lot.

Upcoming Work:

- The installation of the stone base will continue.
- Landscape restoration will begin once the sidewalk repairs have been completed.
- The soil within bioswale areas will be excavated and high-quality engineered soil will be added.
- Rain damaged sidewalk sections will be repaired.
- The original Ackerman SFC light poles will be reused, but the fixtures will be replaced with energy efficient L.E.D. lighting. There will be a noticeable increase in illumination once the new fixtures are in place.
- When the Ackerman SFC parking lot portion is nearing completion, the asphalt crew will begin to grind and overlay a portion of the entrance drive. At that time, traffic may have to be diverted to the east entrance of Ackerman Park for a few days. Staff will provide notification as early as possible and will provide signage to assist patrons during this phase.

